SYRACUSE CITY SCHOOL DISTRICT
BELLEVUE MIDDLE SCHOOL

SAMPLE DATE: 9/21/2016 ANALYSIS DATE: 10/17/2016

ROOM No. & LOCATION	FIXTURE (Sink/Fountain)	ACCESSIBILITY	LABORATORY SAMPLE ID No.	TDK SAMPLE ID No.	RESULTS (ppb)	ACTIONS
Rm. 113 - Mechanical/Meter Room	Hose Bib at Meter Assembly	Secured - SCSD Staff Only	BE-1	BE-M100	1200	SCSD has placed warning sign at hose bib
Rm. 110 - Boy's Locker Room at Pool	Bathroom Sink	Secured - SCSD Staff Only; Abandoned Area	BE-16	BE-S100	490	SCSD has removed fixture and cappped at wall
Rm. 067 - Girl's Locker Room at Pool	Bathroom Sink	Secured - SCSD Staff Only; Abandoned Area	BE-17	BE-S101	110	SCSD has removed fixture and cappped at wall
Rm. 106 - Pool	Fountain	Secured - SCSD Staff Only; Abandoned Area	BE-2	BE-F100	35	SCSD has removed fixture and cappped at wall
Rm. 107 - Pool Office	Bathroom Sink	Secured - SCSD Staff Only; Abandoned Area	BE-18	BE-S102	13	None
Rm. 074 - Classroom	Sink	Public Access	BE-19	BE-S103	< 1.0	None
Rm. 074/072 - Classroom	Sink	Public Access	BE-20	BE-S104	4.8	None
Rm. 074/072 - Classroom	Fountain	Public Access	BE-4	BE-F102	< 1.0	None
Rm. 138 - Hallway/Corridor	Bathroom Sink	Public Access	BE-21	BE-S105	3.6	None
Rm. 138 - Hallway/Corridor	Bathroom Sink	Public Access	BE-22	BE-S106	3	None
Rm. 066 - Classroom	Fountain	Public Access	BE-3	BE-F101	< 1.0	None
Rm. 066 - Classroom	Sink	Public Access	BE-23	BE-S107	3.2	None
Rm. 138 - Hallway/Corridor	Bathroom Sink	Public Access	BE-24	BE-S108	4.6	None
Rm. 138 - Hallway/Corridor	Bathroom Sink	Public Access	BE-25	BE-S109	5.2	None
Rm. 105(064) - Classroom	Fountain	Public Access	BE-5	BE-F103	2.8	None
Rm. 105(064) - Classroom	Sink	Public Access	BE-26	BE-S110	4.9	None
Rm. 124 - Men's Staff Bathroom	Sink	Secured - SCSD Staff Only	BE-27	BE-S111	1.8	None
Rm. 125 - Women's Staff Bathroom	Sink	Secured - SCSD Staff Only	BE-28	BE-S112	1.5	None
Rm. 135A(059) - Classroom	Sink	Public Access	BE-29	BE-S113	5	None
Rm. 106(062) - Classroom	Sink	Public Access	BE-30	BE-S114	8.1	None
Rm. 128 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-31	BE-S115	< 1.0	None
Rm. 128 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-32	BE-S116	1.2	None
Rm. 128 - Hallway/Vestibule	Fountain	Public Access	BE-6	BE-F104	< 1.0	None
Rm. 128 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-33	BE-S117	3.5	None
Rm. 128 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-34	BE-S118	1.5	None
Rm. 107(060) - Classroom	Fountain	Public Access	BE-7	BE-F105	< 1.0	None
Rm. 107(060) - Classroom	Sink	Public Access	BE-35	BE-S119	6	None
Rm. 109(056) - Classroom	Sink	Public Access	BE-36	BE-S120	6	None
Rm. 111(050) - Classroom	Sink	Public Access	BE-37	BE-S121	3.7	None

TDK Engineering Associates, PC

SYRACUSE CITY SCHOOL DISTRICT
BELLEVUE MIDDLE SCHOOL

SAMPLE DATE: 9/21/2016 ANALYSIS DATE: 10/17/2016

ROOM No. & LOCATION	FIXTURE (Sink/Fountain)	ACCESSIBILITY	LABORATORY SAMPLE ID No.	TDK SAMPLE ID No.	RESULTS (ppb)	ACTIONS
Rm. 115(061) - Classroom	Sink	Public Access	BE-38	BE-S122	1.4	None
Rm. 115(061) - Classroom	Fountain	Public Access	BE-8	BE-F106	< 1.0	None
Rm. 268 - Hallway/Corridor	Fountain	Public Access	BE-9	BE-F107	< 1.0	None
Rm. 220 - Classroom	Sink	Public Access	BE-39	BE-S123	9.2	None
Rm. 218 - Classroom	Sink	Public Access	BE-40	BE-S124	3.6	None
Rm. 260 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-41	BE-S125	1.9	None
Rm. 260 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-42	BE-S126	4.4	None
Rm. 260 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-43	BE-S127	1.7	None
Rm. 260 - Hallway/Vestibule	Bathroom Sink	Public Access	BE-44	BE-S128	< 1.0	None
Rm. 260 - Hallway/Vestibule	Fountain	Public Access	BE-10	BE-F108	< 1.0	None
Rm. 216 - Classroom	Sink	Public Access	Not Analyzed	BE-S129	--	Sample not collected, fixture not working
Rm. 025 - Classroom	Fountain	Public Access	BE-11	BE-F109	1.1	None
Rm. 025 - Classroom	Sink	Public Access	BE-46	BE-S130	4	None
Rm. 212 - Classroom	Sink	Public Access	BE-47	BE-S131	2.3	None
Rm. 210 - Classroom	Sink	Public Access	BE-48	BE-S132	7.6	None
Rm. 208 - Classroom	Sink	Public Access	BE-49	BE-S133	3.4	None
Rm. 014 - Women's Staff Bathroom	Sink	Secured - SCSD Staff Only	BE-50	BE-S134	1.8	None
Rm. 012 - Men's Staff Bathroom	Sink	Secured - SCSD Staff Only	BE-51	BE-S135	1.4	None
Rm. 251 - Hallway/Corridor	Fountain	Public Access	BE-12	BE-F110	< 1.0	None
Rm. 236 - Auditorium	Fountain	Public Access	BE-13	BE-F111	< 1.0	None
Rm. 224 - Teacher's Lounge	Sink	Secured - SCSD Staff Only	BE-52	BE-S136	2.8	None
Rm. 232 - Kitchen	Sink	Secured - SCSD Staff Only	BE-53	BE-S137	2.5	None
Rm. 232 - Kitchen	Sink	Secured - SCSD Staff Only	BE-54	BE-S138	2.4	None
Rm. 232 - Kitchen	Sink	Secured - SCSD Staff Only	BE-55	BE-S139	2.2	None
Rm. 233 - Kitchen Bathroom	Sink	Secured - SCSD Staff Only	BE-56	BE-S140	60	SCSD has replaced fixture
Rm. 229 - Staff Bathroom	Sink	Secured - SCSD Staff Only	BE-57	BE-S141	1.4	None
Rm. 220D - Occupational Therapy	Sink	Secured - SCSD Staff Only	BE-58	BE-S142	2.2	None
Rm. 221 - Gym Storage	Sink	Secured - SCSD Staff Only	BE-59	BE-S143	20	SCSD has removed fixture and capped at wall
Rm. 221A - Gym Office	Sink	Secured - SCSD Staff Only	BE-60	BE-S144	8.2	None

TDK Engineering Associates, PC

SYRACUSE CITY SCHOOL DISTRICT
BELLEVUE MIDDLE SCHOOL

SAMPLE DATE: 9/21/2016 ANALYSIS DATE: 10/17/2016

ROOM No. & LOCATION	FIXTURE (Sink/Fountain)	ACCESSIBILITY	LABORATORY SAMPLE ID No.	TDK SAMPLE ID No.	RESULTS (ppb)	ACTIONS
Rm. 221 - Gym Storage	Fountain	Secured - SCSD Staff Only	BE-14	BE-F113	6.3	None
Rm. 222 - Boy's Bathroom	Sink	Public Access	BE-61	BE-S152	8.2	None
Rm. 223 - Girl's Bathroom	Sink	Public Access	BE-62	BE-S145	< 1.0	None
Rm. 223 - Girl's Bathroom	Sink	Public Access	BE-63	BE-S146	< 1.0	None
Rm. 214 - Hallway/Corridor	Fountain	Public Access	BE-15	BE-F114	< 1.0	None
Rm. 034 - Nurse's Office Bathroom	Sink	Public Access	BE-64	BE-S147	1.2	None
Rm. 206 - Nurse's Office	Sink	Public Access	BE-65	BE-S148	1.5	None
Rm. 210A - Nurse's Office Bathroom	Sink	Public Access	BE-66	BE-S149	1.3	None
Rm. 204A - Principal's Bathroom	Sink	Secured - SCSD Staff Only	BE-67	BE-S150	3.3	None
Rm. 020 - Office Mailroom	Sink	Secured - SCSD Staff Only	BE-68	BE-S151	2.5	None

Notes:

1. Water samples collected By: TDK Engineering Associates, P.C. - TDK Project No. 2016068-10
2. Water samples analyzed By: Life Science Laboratories, Inc. - LSL Project ID No. 1616172
3. New York State Department of Health Standard for Lead in Drinking Water is 15 parts per billion (ppb).
4. The water sampling and analysis program was conducted in substantial conformance with Title 10 (Health) of Official Compilation of Codes, Rules and Regulations of the State of New York (10NYCRR) - Subpart 67-4: Lead Testing in School Drinking Water.
5. Water Samples Analyzed for Metals (Lead) in Accordance with EPA 200.8.

TDK Engineering Associates, PC